DATE:01/12/2006

Summary Daily Progress Report

Mr. James Embankment Team

Location : Km 259 - 330

S. No.	ACTIVITY	Foreman name	IN BETWEEN		LENCTH	WIDTH	THICK	VOLUME	CHIET	DEMADE	DDODI EM
			FROM	ТО	LENGTH	WIDTH	IHICK	VOLUME	SHIFT	REMARK	PROBLEM
1	Sand cut & fill	Efren	328+300	328+400	100			- 8,000	Day	3xD9 1xD6	
2			330+000	330+500	500				Day		
3	Dry fill	- Majdi	277+315	277+585	270			410	Day		
4	Dry fill		277+465	277+565	100				Day		
5	Sand cut & fill	Ali	330+500	330+800	300			5,500	Night	3xD9	
6	Service Road	Adil	275+000	300+000	25000			300	Night		
7	Sand preperation	Magde/Ali	294+000	294+500	500				Night & Day	Retest	

	BORROW PIT	Foreman name	Dump Truck trip delevered to site	No. of trip of Water Tanker/Truck	SHIFT	REMARK	PROBLEM
1	Borrow Pit at km 275	Majdi	41	3	Day		
2	Borrow Pit at km 275	Ali Awad	30	6	Night		

Total 71 9